

 javys jedrová vyrad'ovacia spoločnosť	<b>BIDSF Project</b>	<b>A3-B - RECONSTRUCTION OF THE PUBLIC WARNING AND NOTIFICATION SYSTEM</b> <b>BIDSF 012 1 001</b>	<b>A3-B</b> Amendment No. 1 to Contract
---	--------------------------	--	---

## **Amendment No. 1**

### **to Contract BIDSF 012 1 001**

This Amendment to CONTRACT BIDSF 012 1 001 is made on \_\_\_\_\_, 2012 between

**Jadrová a vyrad'ovacia spoločnosť, a.s.** a state owned joint stock company duly organized and existing under the Laws of the Slovak Republic with its registered office located at Tomášikova 22, 821 02 Bratislava, Slovak Republic and registered with the Trade Register of the District court Bratislava I in section Sa under file number 4649/B, Company Identification No.: 35 946 024, duly represented by Mr. Ján Horváth – Chairman of the Board of Directors and Mr. Miroslav Obert – Vice-Chairman of the Board of Directors, entrusted with the relevant powers in compliance with the Statute of Jadrová a vyrad'ovacia spoločnosť, a.s. (hereinafter called "the Employer") of the one part,

and **MicroStep-MIS, spol s r.o.** a private limited company, duly organized and existing under the Laws of the Slovak Republic with its registered office located at Čavojského 1, 841 04 Bratislava, Slovak Republic and registered in the Trade Register of the District Court in Bratislava I in section Sro under file number 22037/B, Company Identification No.: 35 791 489, duly represented by Mr. Andrej Lúčny– Statutory Representative, entrusted with the relevant powers in compliance with the Statute of MicroStep-MIS, spol s r.o. (hereinafter called "the Contractor") of the other part

The Employer and the Contractor shall be collectively referred to as "Parties".

	<b>BIDSF Project</b>	<b>A3-B - RECONSTRUCTION OF THE PUBLIC WARNING AND NOTIFICATION SYSTEM</b>  <b>BIDSF 012 1 001</b>	<b>A3-B</b> Amendment No. 1 to Contract
---	--------------------------	--	---

## RECITALS

### WHEREAS

- (a) The Parties celebrated on March 2<sup>nd</sup>, 2011 a Contract (hereinafter referred as, "Contract") under the name of "A3-B – Reconstruction of the Public Warning and Notification System".
- (b) During the implementation of the Contract, the Parties have agreed that the Time for Completion will be extended in an additional four (4) months period (i.e. from eight (8) to twelve (12) months) and Contract Price will not be increased.
- (c) The Parties acknowledge that all words and expressions shall have the same meaning as are respectively assigned to them in the Conditions of Contract hereinafter referred to and that all other Terms and Conditions of the Contract remain unchanged and now, therefore, the Employer and the Contractor hereto agree as follows:


## CLAUSES

The Contract is herein modified to incorporate the following provisions, being the execution date of this Amendment No.1 the date of the signature by the Parties and effective date of this Amendment No. 1 the day after the date when Amendment No. 1 is published in accordance with sec. 47a of the Civil Code and sec. 5a of the Act. No. 211/2000 Coll. on Free Access to Information and on Change and Supplement of Certain Acts (Act on Free Information), as amended:

1. Part A – The Contract Agreement, point 2 shall be amended as follows:


The following documents shall be deemed to form and be read and construed as part of this Agreement, for the purpose of interpretation, the priority of the documents shall be in accordance with the following sequence:

- A. This Contract Agreement
- B. The Letter of Acceptance
- C. The Letter of Tender
- C-1 Amendment No. 1
- D. The Conditions of Particular Application
- E. The Appendix to Tender
- F. The General Conditions
- G. Clarification questions and answers
- H. The Employer's Requirements constituted by:
  - H1. Technical Specifications,
  - H2. Schedule of works,
  - H3. Drawings and other Documentation
  - H4. QA and QC surveillance requirements,
  - H5. Site accessibility requirements,
- I. The Contractor's Proposal constituted by:
  - I1. Technical proposal,
  - I2. Project organization and Time schedule,

	<b>BIDSF Project</b>	<b>A3-B - RECONSTRUCTION OF THE PUBLIC WARNING AND NOTIFICATION SYSTEM</b>  <b>BIDSF 012 1 001</b>	<b>A3-B</b> Amendment No. 1 to Contract
---	--------------------------	--	---


- I3. Price Schedules,
  - I4. List of spare parts,
  - I5. List of subcontractors,
  - I6. Manufacturers' Authorisation form
  - J. Performance Security
2. Part D - The Conditions of Particular Application, Sub-Clause 1.5 [Priority of the documents] shall be amended as follows:
- A new item C-1 Amendment No. 1 shall be added between items C Letter of Tender and D The Conditions of Particular Application;
3. Part E - Time for Completion of the Works, Appendix to Tender, Sub-Clause 1.1.3.3, shall be amended as follows:
- 12 months from the Commencement date and in compliance with Working Schedule
4. Part H1 - Technical Specifications, Sub-Clause 4.4 – Time Schedule, table 3 Project Milestones and assumed dates of completion shall be amended as follows:

PROJECT MILESTONES	
<i>Milestones</i>	<i>Assumed date of completion</i>
<b>1. Development of Project Documentation:</b>	
1.1 Inception Report, QP, Time Schedule	CD + 1 month
1.2 Documentation for the regulatory authorities	CD + 1 month
1.3 Detailed Design (first draft) + Health and Safety Plan	CD + 2 months
1.4 Regulator decision	CD + 3 months
1.5 Detail Design (final)	CD + 3 months
<b>2. Supply and installation:</b>	
2.1 Establishment of the VARVYR Control Centre	CD + 5 months
2.2 Modification of the SE Off-site Warning System in the JAVYS and JESS area	CD + 11 months
2.3 Modification of the On-site Warning System	CD + 9 months
2.4 Modification of the On-site Notification System	CD + 10 months
2.5 System for the automatic activation of VARVYR	CD + 6 months

	<b>BIDSF Project</b>	<b>A3-B - RECONSTRUCTION OF THE PUBLIC WARNING AND NOTIFICATION SYSTEM</b>  <b>BIDSF 012 1 001</b>	<b>A3-B</b> Amendment No. 1 to Contract
---	--------------------------	--	---

2.6 Debugging of the systems	CD + 11 months
<b>3. Testing, termination of works, training:</b>	
3.1 Development of testing programmes and personnel training programmes	CD + 10 months
3.2 Pre-commissioning tests	CD + 10 months
3.3 Commissioning tests	CD + 11 months
3.4 Issue of Taking-Over Certificate, personnel training	CD + 12 months
3.5 Acceptance of the Final Contract Report	CD + 12 months

*(Signature page to follow)*

	<b>BIDSF Project</b>	<b>A3-B - RECONSTRUCTION OF THE PUBLIC WARNING AND NOTIFICATION SYSTEM</b>  <b>BIDSF 012 1 001</b>	<b>A3-B</b> Amendment No. 1 to Contract
---	--------------------------	--	---

IN WITNESS WHEREOF, the Parties hereto signed this Amendment No.1 in four (4) copies in English language, each considered an original.

SIGNED by:

SIGNED by:

\_\_\_\_\_  
Mr. Miroslav Obert – Vice-Chairman of the  
Board of Directors

\_\_\_\_\_  
Mr. Andrej Lúčny– Statutory  
Representative

\_\_\_\_\_  
Mr. Ján Horváth – Chairman of the Board of  
Directors

for and on behalf of the Employer  
Date:

for and on behalf of the Contractor  
Date: